



PROJECT SUMMARY

The exterior scope of work consists of fully scaffolded around the entire building perimeter, shrink wrapped, media blast the asbestos containing wall coating, abate windows, roofing field penthouse siding and chip out 3" inches of concrete with PCB's caulking around the columns.

The interior scope of work consists of demo and offload non-hazardous debris to access the abatement, abate drywall system, TSI pipe insulation, HVAC ductwork with ACM mastics, floor tile and associated mastics and Universal waste.

Biggest challenge that we're having is waiting on the WD (building owner) and GC to safe off utilities and offloading the non-hazardous (C&D) debris prior to start the interior abatement.

INDUSTRY

Commercial
↳ Office Buildings & Tenant Interiors

DIVISIONS

➤ Demolition
➤ Environmental

5601 Great Oaks Parkway

📍 San Jose

Interior and exterior abatement project withing 2 floors, roof and 2 penthouses with a square footage of approximately 140,000.

CLIENT/OWNER

Western Digital

GENERAL CONTRACTOR

LEVEL 10
CONSTRUCTION

DURATION

5 Months

COMPLETION DATE

October 2026

CONTRACT VALUE

\$2,254,536

PROJECT SIZE

140,000 SF

CREW SIZE

18

* Project Code: 26039